



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
NABL - Accredited Laboratory as per ISO / IEC-17025 :2005



Job No.: CTCE/BBMP/KRIDL/W.No.12/CSR-08/418/CEMENT/2017-18

Date: 21.08.2017

TEST REPORT ON CEMENT

* Customer	:	Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	:	Technical Manager (West), KRIDL, Bangalore.
* Name of Work	:	Construction of RCC drain at Chikkasandra Govt., School surrounding areas in Ward No.12, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	:	BBMP/EE/DD/VO/158/2017-18 Dated: 22.07.2017
* Sample ID	:	Cement
Sample Received on	:	19.08.2017
Period of Testing	:	19.08.2017 to 21.08.2017



The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988 (RA-2014)	30.50 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	145 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	490 Minutes	Not More than 600 Minutes
3	Soundness by Le Chatelier Method	IS-4031 (Part-3) 1988 (RA-2014)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

- ⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.
- ⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.
- ⇒ Any Query regarding the report must be reported within 30 days from the date of testing.



VIDYARANI P.K.
Technical Manager

ಕಾರ್ಯಕರ್ತರ ಕಾರ್ಯದರ್ಶಿ ಅಭಿಯಂತರರು
ಪ್ರಕೃತಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಹತ್ತೆ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಸಿ.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
NABL - Accredited Laboratory as per ISO / IEC-17025 :2005




Job No.: CTCE/BBMP/KRIDL/W.No.12/CSR-08/418/SAND-Gradation/2017-18

21.08.2017

TEST REPORT ON SIEVE ANALYSIS OF FINE AGGREGATES

* Customer	: Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	: Technical Manager (West), KRIDL, Bangalore.
* Name of Work	: Construction of RCC drain at Chikkasandra Govt., School surrounding areas in Ward No.12, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	: BBMP/EE/DD/WO/158/2017-18 Dated: 22.07.2017
* Sample ID	: Fine Aggregates
Technical Reference	: IS : 2386 (Part 1) - 1963 (RA-2011)
Sample Received On	: 19.08.2017
Date of Testing	: 21.08.2017



Total Wt. of Aggregates in gms = 1000

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2011)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	96.10	90-100	90-100	90-100	95-100
2.36	76.20	60-95	75-100	85-100	95-100
1.18	56.20	30-70	55-90	75-100	90-100
600 Micron	30.20	15-34	35-59	60-79	80-100
300 Micron	12.20	5-20	8-30	12-40	15-50
150 Micron	6.20	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.



VIDYARANI P.K.
Technical Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಿಬಿರ ಹುಬ್ಬಳ್ಳಿ, ದಾಸರಹಳ್ಳಿ ಮಲಯ
ಬ್ರಹ್ಮರಾಜ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಂ.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005




21.08.2017

Job No.: CTCE/BBMP/KRIDL/W.No.12/CSR-08/418/AGG/GR/2017-18

TEST REPORT ON SIEVE ANALYSIS OF COARSE AGGREGATES

* Customer	: Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	: Technical Manager (West), KRIDL, Bangalore.
* Name of Work	: Construction of RCC drain at Chikkasandra Govt., School surrounding areas in Ward No.12, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	: BBMP/EE/DD/WO/158/2017-18 Dated: 22.07.2017
* Sample ID	: Coarse Aggregates (40mm)
Technical Reference	: IS : 2386 (Part 1) -1963 (RA-2011)
Sample Received on	: 19.08.2017
Date of Testing	: 21.08.2017



Total Wt. of Aggregates in gms= 5000

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2011)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	96.80	95-100	85-100
20	33.74	30-70	0-20
10	15.28	10-35	0-5
4.75	2.98	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under graded specific limits.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.



VIDYARANI P.K.
Technical Manager

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಭಿಯಂತರರು
ಶಿಕ್ಷಣ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ

ಬೃಹತ್ ಬೆಂಗಳೂರು ನಗರ ಪಾಲಿಕೆ, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

ಎಸ್.ಎಂ. ರಸ್ತೆ, ಮೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು-79. Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005




Job No.: CTCE/BBMP/KRIDL/W.No.12/Steel/2017-18

28.08.2017

TEST REPORT ON REINFORCEMENT STEEL

* Customer	: Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	: Technical Manager (West), KRIDL, Bangalore.
* Name of work	: Construction of RCC drain at Chikkasandra Govt. School surrounding areas in Ward No.12, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	: BBMP/EE/DD/WO/158/2017-18 Dated: 22.07.2017
* Samples ID	: 8mm Bar
Technical Reference	: IS: 1786-2008
Date of Testing	: 28.08.2017



Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	8	0.39	510	551	13.05	O.K	O.K

*Information is furnished by the Customer/Representative.



Note:

- ⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.
- ⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.
- ⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

AE-12

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಭಿಯಂತರರು
ಶಿಬಿರಕ್ಕೆ ಉಪಹಿಬಾಗ. ವಾಸರಹಳ್ಳಿ ಪಲಯ
ಬೃಹತ್ ಬೆರಗುಮಾಡಿ ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Scanned by CamScanner



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Job No.: CTCE/BBMP/KRIDL/W.No.12/Steel/2017-18

28.08.2017

TEST REPORT ON REINFORCEMENT STEEL

* Customer	: Asst. Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	: Technical Manager (West), KRIDL, Bangalore.
* Name of work	: Construction of RCC drain at Chikkasandra Govt., School surrounding areas in Ward No.12, Shettyhalli Sub Division, BBMP, Bangalore.
* Reference	: BBMP/EE/DD/WO/158/2017-18 Dated: 22.07.2017
* Samples ID	: 10 mm Bar
Technical Reference	: IS: 1786-2008
Date of Testing	: 28.08.2017



Sl No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm2	Tensile strength (Ultimate stress) N/mm2	Elongation percent gauge length		
1	10	0.62	513	554	13.2	O.K	O.K

*Information is furnished by the Customer/Representative.



Note:

- ⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.
- ⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.
- ⇒Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-tech Consultants & Engineers
#23/14, 7th Cross, 3rd Stage, 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಿಬಿರವು ಉಪವಿಭಾಗ, ವಾಸಕಲ್ಪ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com